



MAHARASHTRA STATE WAREHOUSING CORPORATION

583/B, Market Yard, Gultekadi, PUNE-411 037

Tel. 020-24206853, FAX:020-242068500

Email: - mswcengg@gmail.com, gmengg.mswc@gmail.com

Website: mswarehousing.com

No/MSW/C/CON/556

Date:-20/05/2021.

Bv RPAD

To,
Shri.Tirupati Balaji
Construction Company,
Nutan Chowk,
Dhamangaon Railway-444 709
Email- ashishmundhada1@gmail.com

Sub:- Construction of Hamal Shed in Wh.Complex at Dhamangaon Dist.Amravati.

- Ref:- 1) Work order No. MSWC/C/CON/2021(A), Dt.21/09/2019.
2) Dy.M(Engg.), Amarawati letter No.MSW/CON/1116, Dt.22/10/2019.
3) Dy.M(Engg.), Amarawati letter No.MSW/CON/ 35, Dt.14/01/2020.
4) Dy.M(Engg.), Amarawati letter No.MSW/CON/436, Dt.14/08/2020.
5) H.O. letter No.MSW/C/CON/1079, Dt.02/09/2020.
6) Dy.M(Engg.), Amarawati letter No.MSW/CON/189, Dt.12/05/2021.

Sir,

The above mentioned work had been entrusted to you w.e.f.21.09.2019 to 20.12.2019 with time limit of 03 months. However in spite of repeated requests, you have utterly failed to complete the work, hence notice under clause 3 (C) with blacklisting was served to you vide this office letter No.MSW/C/CON/1079, dt.02/09/2020, but you have not even responded to it and also not completed the entire work. During the inspection visit of undersigned to the work site on 04/05/2021 it was found that still you had not completed the entire work. Even some of the items of work were not executed as per specification. Same were informed to you vide Dy. Manager (Engg.) Amarawati letter No. 189, Dt.12/05/2021.


This office has given sufficient time to achieve completion of work. As you are quite aware that time is the essence of the contract which needs to be observed strictly. As per tender clause, it was expected from you to complete the work within stipulated time period. However, you have completely failed in it.

Hence, you are hereby informed that the above work is terminated under clause no. 3 (C) from 20/05/2021. Please note that balance work will be executed at your risk & cost & your name is included in the list of black listed contractor. Further you are hereby debarred from participating in the tender process of MSWC for 3 years from 20/05/2021.

It is further informed that measurements of the above work will be measured & recorded from 24.05.2021, 11.00 AM onwards. You are requested to attend the site on this

date till completion of final bill recording & balance work estimate. You are further requested to check, verify the measurements of Final bill & balance work estimate & sign the same in token of acceptance. Final bill payment & other deposit etc. with MSWC will not be released till completion of balance work as per contract terms and condition`.

Your faithfully,



General Manager(Engg.)

Copy wcs:

- 1) Gen.Manager, Amarawati:- For information please.

Copy to:

- 1) The Dy. Manager (Engg.) MSWC, Amarawati for information & necessary action. He is directed to start taking up the final bill measurements & balance work estimate on 24/05/2021 from 11.00 AM in the presence of agency or his authorized representative & obtain signature of the agency. He should prepare Panchnama in the presence of "PANCHAS". He should submit it to this office for further processing. He should take timestamp photographs of the work. It may be noted that he should be prompt & vigilant in handling the situation.
- 2) The Storage Supdt. Dhamangaon Rly. for information & necessary action. He should take care that no any further work will be carried out from 21/05/2021 by the agency Shri.Tirupati Balaji Construction Company. He should also cooperate in the process of Panchnama.