



**MAHARASHTRA STATE WAREHOUSING CORPORATION**

583/B, Market Yard, Gultekadi, PUNE-411 037

Tel: 020-66266800, 24262951 FAX: 020-66266829, 66266839, 66266849

Email: - mswcinfo@mswarehousing.com, mswc2k@yahoo.com

Website: mswarehousing.com

No/MSW/C/CON/ 1976

Date:- 12/11/2011

To,

Precision Electronic Instruments Co.

330, Central Facility Building,

APMC, Market-1, Phase-II

Vashi, Navi Mumbai

Tax-011-25479967

export@goldtechscales.com

Sub:- Providing 50 MT Electronic Weigh Bridge along with ancillary works in Warehouse Complex at Tumsar,

**Debar from participation in weighbridge tenders of Corporation.**

Ref:- 1) W.O No MSW/C/CON/ 787 dated 23/6/2011.

2) No MSW/C/CON/913 dated 25/5/2012

Sir,

Above mentioned work was entrusted to you with reckon date of start 1/7/2012 with time limit of 3 month. Accordingly schedule date of completion was 30/9/2011.

However, inspite of repeated requests, you utterly failed to complete the work, even after elapse of 13 month period, than schedule time limit of 3 months.

You have delayed the work abnormally, which has resulted great in conveniences specially of F.C.I activities, as well as revenue loss to the Corporation.

In view of above, you are here by debarred from participation in future MSW Weighbridge tendering works for three year from w.e.f 18/10/2012.

Your Faithfully

General Manager (Engg)