



**MAHARASHTRA STATE WAREHOUSING CORPORATION**

583/B, Market Yard, Gultekadi, PUNE-411 037

Tel. 020-24206850/55

Email: - enggbranch.ho@mswc.in, gmengg.ho@mswc.in

Website: mswarehousing.com

No. MSWC/C/CON/513

Date:- 14/05/2021

To,  
M/s.Qureshi Mohemmad Faiyyaj,  
Engineers and Contractors,  
Samad Construction Near Bus Stop,  
Station Road,Parbhani-431401.  
Email ID:-fayyaz241@gmail.com.

Sub:- Construction of Compound Wall in Wh.Complex at Kinwat  
Dist-Nanded.

Ref:- 1. W.O.Letter No.MSW/C/CON/562 Dt.06.03.2019.  
2. H.O.Letter No.MSW/CON/194 Dt.10.02.2021

Sir,

Above mentioned work was entrusted to you with reckon date of start from 06/03/2019 to 05/09/2019 with time limit of 6 months which is expired on 06/09/2019. However, in spite of repeated request, you utterly failed to complete the work within specified time limit of 6 months and completed on 25/03/2021.

You have delayed work abnormally, which has resulted great inconveniences and likelihood of loss to corporation.

In view of above, you are hereby blacklisted in MSWC & debarred from participation in future MSWC tendering works for three years from w.e.f. 01/04/2021.

Your sincerely

Jt. Managing Director & Secretary