



MAHARASHTRA STATE WAREHOUSING CORPORATION

583/B, Market Yard, Gultekadi, PUNE-411 037

Tel: 020-66266800, 24262951 FAX: 020-66266829, 66266839, 66266849

Email: - mswcinfo@mswarehousing.com, mswc2k@yahoo.com

Website: mswarehousing.com

No/MSW/C/CON/1975

Date:- 12/11/2012

To,
Apple Weighinfra Limited,
I-1, New Adhopura Market,
Shahi Baug Riad,
Ahmadabad-380004
Fax-079-25627559
mitesh@yahoo.com

Sub:- Providing 50 MT Electronic Weigh Bridge along with ancillary works in Warehouse Complex at A'bad, Wadsa & A' Nagar
Debar from participation in weighbridge tenders of Corporation.
Ref:- 1) W.O No MSW/C/CON/795, 796 & 794 respectively dated 23/6/2011.
2) No MSW/C/CON/1720, 1624 & 1607 respectively dated 4/10/2012, 21/9/2012 & 18/9/2012

Sir,

Above mentioned work was entrusted to you with reckon date of start 1/7/2012 with time limit of 3 month. Accordingly schedule date of completion was 30/9/2011.

However, inspite of repeated requests, you utterly failed to complete the work, even after elapse of 13 month period, than schedule time limit of 3 months.

You have delayed the work abnormally, which has resulted great in conveniences in specially of F.C.I activities, as well as revenue loss to the Corporation .

In view of above, you are here by debarred from participation in future MSWC Weighbridge tendering works for three year from w.e.f 18/10/2012.

Your Faithfully

General Manager (Engg)